

BI-WEEKLY microFIT REPORT

Data as of January 6, 2017





BI-WEEKLY microFIT REPORT
Data as of January 6, 2017

PROGRESS TOWARDS 50 MW microFIT 2017 PROCUREMENT TARGET

Note: microFIT applications submitted on or after January 1, 2017 are applicable towards the 2017 Procurement Target (50 MW).
All active applications that did not achieve Pending LDC Offer to Connect status by the end of 2016 were converted to Version 4.1 and considered towards the 2017 Annual Procurement Target.

Count of Applications

Energy Group	Submitted / Under Review	Unsuccessful Applications	Projects Applicable to Target	Total Applications to Date
Bioenergy	0	0	0	0
Solar PV	499	1	0	500
Hydroelectric	1	0	0	1
Wind	0	0	0	0
Total Applications	500	1	-	501

Categories are mutually exclusive. Each Application will appear only once in the table.

MW Remaining
50.0

Sum of Applications (kW)

Energy Group	Submitted / Under Review	Unsuccessful Applications	Projects Applicable to Target	Total Applications to Date
Bioenergy	0.0	0.0	0.0	0.0
Solar PV	4,842.0	10.0	0.0	4,852.0
Hydroelectric	9.0	0.0	0.0	9.0
Wind	0.0	0.0	0.0	0.0
Total Sum	4,851.0	10.0	-	4,861.0

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT LEGEND

Total Applications to Date	Total number of Applications received by the IESO to date that are eligible to count towards the current 50 MW Procurement Target.
Submitted / Under Review	Applications submitted that are pending review, that are currently under review, or that are undergoing clarifications.
Unsuccessful Applications	Applications that have been withdrawn by the Applicant, terminated by the IESO due to ineligibility, or rejected by the LDC due to capacity constraints.
Projects Applicable to Target	Applications that are undergoing capacity screening by the LDC, that have received Application Approval Notices from the IESO, are connected, or have executed contracts.
MW Remaining	MW left under the current 50 MW Procurement Target.



BI-WEEKLY microFIT REPORT
Data as of January 6, 2017

microFIT 2017 PROCUREMENT TARGET PROJECT SUMMARY

Note: microFIT applications submitted on or after January 1, 2017 are applicable towards the 2017 Procurement Target (50 MW).

All active applications that did not achieve Pending LDC Offer to Connect status by the end of 2016 were converted to Version 4.1 and are applicable towards the 2017 Annual Procurement Target.

Count of Applications / Contracts

Energy Group	Renewable Fuel	Application Stage						Contract Stage	
		Submitted	Under Review	Rejected / Withdrawn / Capacity Unavailable	Pending LDC Offer to Connect	Application Approved	Connected	Contract Executed	Total
Bioenergy	Biogas	0	0	0	0	0	0	0	0
	Biomass	0	0	0	0	0	0	0	0
	Landfill	0	0	0	0	0	0	0	0
Solar PV	PV Non-Rooftop	17	0	0	0	0	0	0	17
	PV Rooftop	467	15	1	0	0	0	0	483
Hydroelectric	Hydroelectric	1	0	0	0	0	0	0	1
Wind	Wind On-Shore	0	0	0	0	0	0	0	0
Total Count of Applications		485	15	1	-	-	-	-	501

Categories are mutually exclusive. Each Application will appear only once in the table.

Highlighted cells apply towards the current 50 MW microFIT Procurement Target.

Sum of Applications / Contracts (kW)

Energy Group	Renewable Fuel	Application Stage						Contract Stage	
		Submitted	Under Review	Rejected / Withdrawn / Capacity Unavailable	Pending LDC Offer to Connect	Application Approved	Connected	Contract Executed	Total
Bioenergy	Biogas	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	Biomass	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	Landfill	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Solar PV	PV Non-Rooftop	170.0	0.0	0.0	0.0	0.0	0.0	0.0	170.0
	PV Rooftop	4,522.0	150.0	10.0	0.0	0.0	0.0	0.0	4,682.0
Hydroelectric	Hydroelectric	9.0	0.0	0.0	0.0	0.0	0.0	0.0	9.0
Wind	Wind On-Shore	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Total Sum		4,701.0	150.0	10.0	-	-	-	-	4,861.0

Categories are mutually exclusive. Each Application will appear only once in the table.

Highlighted cells apply towards the 50 MW microFIT Procurement Target.

microFIT LEGEND

Submitted	Applications submitted that are pending review.
Under Review	Applications that have been received by the IESO and are under review for completeness and eligibility requirements.
Rejected / Withdrawn	Applications that have been withdrawn by the Applicant or failed to satisfy the completeness and eligibility requirements of the microFIT Program.
Pending LDC Offer to Connect	Applications that have been reviewed by the IESO and are pending a screening by the Local Distribution Company to determine if connection capacity is available.
Capacity Unavailable	Applications that have been terminated as a result of being denied an Offer to Connect from their Local Distribution Company.
Application Approved	Applications that have been issued an Application Approval Notice as a result of receiving an Offer to Connect from their Local Distribution Company.
Connected	Applications that have been physically connected but have not yet executed a microFIT Contract.
Contract Executed	Applications that have been connected and have executed a microFIT Contract.



BI-WEEKLY microFIT REPORT
Data as of January 6, 2017

microFIT 3 & 4 PROJECTS (2016)

Note: Applications submitted between January 1, 2016 - December 31, 2016 are applicable towards the 50 MW Procurement Target.
Active applications that did not achieve Pending LDC Offer to Connect status by the end of 2016 will be applied towards the 2017 Procurement Target.

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0	0	0	0	0
Biomass	0	0	0	0	0
Landfill	0	0	0	0	0
PV Non-Rooftop	34	1	0	0	35
PV Rooftop	1,867	901	168	224	3,160
Hydroelectric	1	0	0	0	1
Wind On-Shore	0	0	0	0	0
Total	1,902	902	168	224	3,196

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0.0	0.0	0.0	0.0	0.0
Biomass	0.0	0.0	0.0	0.0	0.0
Landfill	0.0	0.0	0.0	0.0	0.0
PV Non-Rooftop	339.2	10.0	0.0	0.0	349.2
PV Rooftop	18,057.8	8,663.7	1,459.1	2,074.6	30,255.3
Hydroelectric	10.0	0.0	0.0	0.0	10.0
Wind On-Shore	0.0	0.0	0.0	0.0	0.0
Total Sum	18,407.0	8,673.7	1,459.1	2,074.6	30,614.5

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT 3 PROJECTS (2015)

Note: Applications submitted between January 1, 2015 - December 31, 2015 are applicable towards the 50 MW Procurement Target.
Active applications that did not achieve Pending LDC Offer to Connect status by the end of 2015 will be applied towards the 2016 Procurement Target.

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0	0	0	0	0
Biomass	0	0	0	0	0
Landfill	0	0	0	0	0
PV Non-Rooftop	43	0	0	13	56
PV Rooftop	5,298	2	19	3,572	8,891
Hydroelectric	2	0	0	0	2
Wind On-Shore	1	0	0	0	1
Total	5,344	2	19	3,585	8,950

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0.0	0.0	0.0	0.0	0.0
Biomass	0.0	0.0	0.0	0.0	0.0
Landfill	0.0	0.0	0.0	0.0	0.0
PV Non-Rooftop	416.2	0.0	0.0	119.7	535.9
PV Rooftop	52,356.2	20.0	169.9	33,712.4	86,258.5
Hydroelectric	20.0	0.0	0.0	0.0	20.0
Wind On-Shore	10.0	0.0	0.0	0.0	10.0
Total Sum	52,802.4	20.0	169.9	33,832.1	86,824.4

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT LEGEND

Rejected / Withdrawn	Applications that have been withdrawn by the Applicant, failed to satisfy the completeness and eligibility requirements of the microFIT Program, been denied connection capacity from their Local Distribution Company, or, Contracts that have been Terminated.
PLOC / Application Approved	Applications that have been reviewed by the IESO and are pending a screening by the Local Distribution Company to determine if connection capacity is available, and, Applications that have been issued an Application Approval Notice as a result of receiving an Offer to Connect from their Local Distribution Company.
Conditional Offer	Applications that have been issued a Conditional Offer as a result of receiving an Offer to Connect from their Local Distribution Company.
Connected / Contract Executed	Applications that have been physically connected but have not yet executed a microFIT contract, and, Applications that have been connected and have executed a microFIT contract.



BI-WEEKLY microFIT REPORT
Data as of January 6, 2017

microFIT 3 PROJECTS (2014)

Note: Applications submitted between January 1, 2014 - December 31, 2014 are applicable towards the 65.3 MW Procurement Target. Active applications that did not achieve Pending LDC Offer to Connect status by the end of 2014 will be applied towards the 2015 Procurement Target.

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	1	0	0	0	1
Biomass	0	0	0	0	0
Landfill	0	0	0	0	0
PV Non-Rooftop	55	0	0	4	59
PV Rooftop	3,543	0	0	1,506	5,049
Hydroelectric	3	0	0	0	3
Wind On-Shore	7	0	0	0	7
Total	3,609	0	0	1,510	5,119

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	8.0	0.0	0.0	0.0	8.0
Biomass	0.0	0.0	0.0	0.0	0.0
Landfill	0.0	0.0	0.0	0.0	0.0
PV Non-Rooftop	529.8	0.0	0.0	38.6	568.4
PV Rooftop	33,754.4	0.0	0.0	13,345.9	47,100.3
Hydroelectric	30.0	0.0	0.0	0.0	30.0
Wind On-Shore	65.0	0.0	0.0	0.0	65.0
Total Sum	34,387.3	-	0.0	13,384.5	47,771.8

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT 3 PROJECTS (2013)

Note: Version 3 microFIT Projects submitted August 28, 2013 - December 31, 2013 are applicable to the 2013 30 MW Procurement Target

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0	0	0	0	0
Biomass	1	0	0	0	1
Landfill	0	0	0	0	0
PV Non-Rooftop	57	0	0	9	66
PV Rooftop	2,060	0	0	587	2,647
Hydroelectric	1	0	0	0	1
Wind On-Shore	2	0	0	0	2
Total	2,121	0	0	596	2,715

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	0.0	0.0	0.0	0.0	0.0
Biomass	10.0	0.0	0.0	0.0	10.0
Landfill	0.0	0.0	0.0	0.0	0.0
PV Non-Rooftop	563.0	0.0	0.0	89.3	652.3
PV Rooftop	19,467.8	0.0	0.0	4,902.5	24,370.3
Hydroelectric	10.0	0.0	0.0	0.0	10.0
Wind On-Shore	20.0	0.0	0.0	0.0	20.0
Total Sum	20,070.8	-	-	4,991.9	25,062.7

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT LEGEND

Rejected / Withdrawn	Applications that have been withdrawn by the Applicant, failed to satisfy the completeness and eligibility requirements of the microFIT Program, been denied connection capacity from their Local Distribution Company, or, Contracts that have been Terminated.
PLOC / Application Approved	Applications that have been reviewed by the IESO and are pending a screening by the Local Distribution Company to determine if connection capacity is available, and, Applications that have been issued an Application Approval Notice as a result of receiving an Offer to Connect from their Local Distribution Company.
Conditional Offer	Applications that have been issued a Conditional Offer as a result of receiving an Offer to Connect from their Local Distribution Company.
Connected / Contract Executed	Applications that have been physically connected but have not yet executed a microFIT contract, and, Applications that have been connected and have executed a microFIT contract.



BI-WEEKLY microFIT REPORT
Data as of January 6, 2017

microFIT 2 PROJECTS

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	10	0	0	0	10
Biomass	9	0	0	0	9
Landfill	3	0	0	0	3
PV Non-Rooftop	2,999	0	0	213	3,212
PV Rooftop	18,901	0	0	3,564	22,465
Hydroelectric	4	0	0	0	4
Wind On-Shore	32	0	0	0	32
Total	21,958	0	0	3,777	25,735

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Application Approved	Connected	Contract Executed	Total
Biogas	61.2	0.0	0.0	0.0	61.2
Biomass	85.4	0.0	0.0	0.0	85.4
Landfill	13.6	0.0	0.0	0.0	13.6
PV Non-Rooftop	29,787.6	0.0	0.0	2,077.6	31,865.2
PV Rooftop	174,273.8	0.0	0.0	29,817.3	204,091.1
Hydroelectric	35.0	0.0	0.0	0.0	35.0
Wind On-Shore	290.8	0.0	0.0	0.0	290.8
Total Sum	204,547.4	-	-	31,894.9	236,442.3

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT 1 PROJECTS

Count of Applications / Contracts

Renewable Fuel	Rejected / Withdrawn	PLOC / Conditional Offer	Connected	Contract Executed	Total
Biogas	9	0	0	0	9
Biomass	14	0	0	0	14
Landfill	12	0	0	0	12
PV Non-Rooftop	7,827	0	0	6,019	13,846
PV Rooftop	11,915	0	0	5,925	17,840
Solar PV	3,085	0	0	3,014	6,099
Hydroelectric	9	0	0	0	9
Wind On-Shore	119	0	0	4	123
Total	22,990	-	-	14,962	37,829

Categories are mutually exclusive. Each Application will appear only once in the table.

Sum of Applications / Contracts (kW)

Renewable Fuel	Rejected / Withdrawn	PLOC / Conditional Offer	Connected	Contract Executed	Total
Biogas	89.6	0.0	0.0	0.0	89.6
Biomass	125.0	0.0	0.0	0.0	125.0
Landfill	106.9	0.0	0.0	0.0	106.9
PV Non-Rooftop	77,217.3	0.0	0.0	58,813.6	136,030.9
PV Rooftop	109,031.2	0.0	0.0	47,785.7	156,816.8
Solar PV	27,508.1	0.0	0.0	24,283.1	51,791.2
Hydroelectric	57.9	0.0	0.0	0.0	57.9
Wind On-Shore	908.2	0.0	0.0	22.8	931.0
Total Sum	215,044.0	-	-	130,905.2	345,949.2

Categories are mutually exclusive. Each Application will appear only once in the table.

microFIT LEGEND

Rejected / Withdrawn	Applications that have been withdrawn by the Applicant, failed to satisfy the completeness and eligibility requirements of the microFIT Program, been denied connection capacity from their Local Distribution Company, or, Contracts that have been Terminated.
PLOC / Application Approved	Applications that have been reviewed by the IESO and are pending a screening by the Local Distribution Company to determine if connection capacity is available, and, Applications that have been issued an Application Approval Notice as a result of receiving an Offer to Connect from their Local Distribution Company.
Conditional Offer	Applications that have been issued a Conditional Offer as a result of receiving an Offer to Connect from their Local Distribution Company.
Connected / Contract Executed	Applications that have been physically connected but have not yet executed a microFIT contract, and, Applications that have been connected and have executed a microFIT contract.